



# CONSTRUCTION UPDATE

ORCAS ISLAND SCHOOL DISTRICT

SEPTEMBER 10, 2018

## High School HVAC Completion Schedule



### The Final Countdown:

**Monday, September 10 and Tuesday, September 11**

Unit Ventilators – arrive on site and install in classrooms

**Wednesday, September 12**

Install controls to units and begin wiring of units

**Thursday, September 13**

Continue installation of unit controls, wiring of units, start-up of units, replacement of sprinkler system

**Friday, September 14**

Begin ceiling reinstallation

**Sunday, September 16**

Clean up and remove tools

**Week of September 17-21**

Electrical punch list

Architecture punch list

**Week of September 24-28**

Finish controls, TAB, Commissioning

**Monday, October 1**

District training

Thank you for supporting our School Bond, which directly impacts our students, staff, district, and community!

Engage, Empower, and Inspire